

DAYTON STREET IMPROVEMENT UPDATES

- 9/27/2024 Additional curb and gutter on Dayton Street will be staked tomorrow. Fischer Excavating to excavate and prepare for the curb and gutter on Tuesday-Wednesday. Confirming when Stenstrom will be on site to pour the curb and gutter. Once curb has been poured, Fischer will begin to place the additional aggregate base in preparation for paving.
- 9/16/2024 Fischer Excavating has installed the additional storm sewer. Fischer Excavating will begin road widening for the portion of Dayton Street in front of the new FS building and working with Stephenson County Highway on the widening the intersection.
- 7/22/2024 Additional topo has been collected and is in the design phase for the improvements on Lena St with curb and gutter and the additional storm sewer on Dayton St. Once this has been completed, the information will be shared with Fischer Excavating to quote for installation.
- 7/11/2024 Additional storm sewer along with curb and gutter are in design.
- 6/21/2024 Currently waiting for approval from Stephenson County Highway Department on revised Utility Permit to install additional storm sewer. Once the storm sewer has been installed, preparation for paving will begin.
- 6/20/2024 CHECK HERE FOR FUTURE UPDATES

For updates, scan the QR code and choose your project!

